

Lost Lake Utility District
 Design/Construction Schedule
 Wastewater Treatment Plant and Water Main Looping Projects

<u>Task</u>	<u>Start Date</u>	<u>End Date</u>
Submit Basis of Design	January 21, 2008	February 1, 2008
Property Search / Survey	January 21, 2008	February 1, 2008
<u>WWTP Upgrade</u>		
Design Phase	February 1, 2008	March 31, 2008
Submit IEPA Permit Application	March 31, 2008	April 30, 2008
Advertise for Bid	May 1, 2008	
Open Bids	June 5, 2008	
Construction	July 1, 2008	December 31, 2008*
<u>Water Main</u>		
Design Phase	February 1, 2008	March 15, 2008
Submit IEPA Permit Application	March 15, 2008	April 15, 2008
Advertise for Bid	April 17, 2008	
Open Bids	May 10, 2008	
Construction	June 1, 2008	September 1, 2008

The Start and End Dates should be considered approximate. Dates will be impacted by a number of conditions, including but not limited to weather, permit process and contractor issues.

* The WWTP will be operational. There may be additional items to be completed in Spring 2009.